

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



BLOCK 1 (Type A-I) (overall completion 91.30%)

Total Floors: - stilt + 10

Total Flats :- 60

PROGRESS: Glass fixing in aluminium windows & External texture paint in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



BLOCK 2(Type A-I) (overall completion 75.10 %.)

Total Floors: - stilt + 10

Total Flats :- 60

PROGRESS: External plaster & shuttering of OH water tank is in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



BLOCK 3 (Type A-I) (overall completion 63.30 %.)

Total Floors: - stilth + 10

Total Flats :- 60

PROGRESS: RCC work and brick work completed. Internal plastering in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



BLOCK 4(Type A-I) (overall completion 62.82%)

Total Floors: - Stilt + 10

Total Flats :- 60

PROGRESS: RCC work and brick work completed. Podium slab casting completed. Finishing of podium in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



BLOCK 5 (Type A-II) (overall completion 67.00 %.)

Total Floors: - stilth + 10

Total Flats :- 60

PROGRESS: RCC work and brick work completed. Internal plaster and Door frame fixing in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



BLOCK 6 Type A-II (overall completion 83.70 %.)

Total Floors: - stilth + 10

Total Flats :- 60

PROGRESS: RCC work and brick work completed. Fixing of wall tiles in toilet and Aluminium window shutters fixing in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



BLOCK 7 (Type B-I) (overall completion 80.01 %.)

Total Floors: - stilt + 11

Total Flats :- 119

PROGRESS: RCC work and brick work completed. External plaster, HDF door shutters fixing, MS grills fixing on lift fascia in part-II is in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



BLOCK 8 (Type B-I & Type B-II) (overall completion 86.60%)

Total Floors: - stilt + 11

Total Flats :- 66 (B-I 33 Flats, B-II 33 Flats)

PROGRESS: RCC work and brick work completed. PVC pipe fixing in plumbing shaft is in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



Community Centre (overall completion 86.58%)

Total Floors: - Basement + 03

PROGRESS: Presently no work going on at Community Center.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



Shopping Complex (overall completion 86.58%)

Total Floors: - Ground + 01

PROGRESS: RCC and brick work completed. Presently no work going on at shopping complex.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



Gate No 1 (overall completion 90.00%)

PROGRESS: RCC and brick work completed. Balance of the work will be undertaken shortly.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



Swimming Pool (overall completion 01.00%.)

PROGRESS: PCC of swimming pool completed. RCC work of Filtration/ balancing tank of swimming pool is in progress.

PROGRESS MEERUT PROJECT AS ON 31 DEC 2016



Power House (overall completion 96.00%)

PROGRESS: Generators, transformers, HT/LT cables and control panels procured. Awaiting energising.