

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



TOWER 1 (TYPE A-1)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100%	COMPLETED
	BALCONY & CORRIDOR RAILING	100%	COMPLETED
	STAIRCASE RAILING	100%	COMPLETED
	INTERNAL PLASTER	100%	COMPLETED
	EXTERNAL PLASTER	100%	COMPLETED
	PLUMBING WORK	95%	COMPLETED
	TILING & MARBLE	100%	COMPLETED
	DOOR WINDOW	80%	COMPLETED
	INTERNAL PAINTING	70%	COMPLETED
	EXTERNAL PAINTING	55%	COMPLETED
	FALSE CEILING	100%	COMPLETED
	ELECTRICAL WORK	75%	COMPLETED
	FIRE FIGHTING WORK	65%	COMPLETED
	CHINAWARE FITTING	90%	COMPLETED
	CP FITTINGS		NOT FITTED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



TOWER 2 (TYPE A-1)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	75% COMPLETED
	TILING & MARBLE	85% COMPLETED
	DOOR WINDOW	55% COMPLETED
	INTERNAL PAINTING	20% COMPLETED
	EXTERNAL PAINTING	15% COMPLETED
	FALSE CEILING	IN PROGRESS
	ELECTRICAL WORK	50% COMPLETED
	FIRE FIGHTING WORK	50% COMPLETED
	CHINAWARE FITTING	NOT FITTED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



TOWER 3 (TYPE A-1)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	90% COMPLETED
	BALCONY & CORRIDOR RAILING	95% COMPLETED
	STAIRCASE RAILING	95% COMPLETED
	INTERNAL PLASTER	95% COMPLETED
	EXTERNAL PLASTER	70% COMPLETED
	PLUMBING WORK	60% COMPLETED
	TILING & MARBLE	20% COMPLETED
	DOOR WINDOW	20% COMPLETED
	INTERNAL PAINTING	10% COMPLETED
	EXTERNAL PAINTING	05% COMPLETED
	FALSE CEILING	NIL
	ELECTRICAL WORK	40% COMPLETED
	FIRE FIGHTING WORK	50% COMPLETED
	CHINWARE FITTING	NIL
	CP FITTINGS	NIL

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



TOWER 4 (TYPE A-1)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	92% COMPLETED
	BRICK WORK	90% COMPLETED
	BALCONY & CORRIDOR RAILING	90% COMPLETED
	STAIRCASE RAILING	95% COMPLETED
	INTERNAL PLASTER	75% COMPLETED
	EXTERNAL PLASTER	55% COMPLETED
	PLUMBING WORK	40% COMPLETED
	TILING & MARBLE	10% COMPLETED
	DOOR WINDOW	15% COMPLETED
	INTERNAL PAINTING	NOT COMMENCED
	EXTERNAL PAINTING	05% COMPLETED
	FALSE CEILING	NOT COMMENCED
	ELECTRICAL WORK	40% COMPLETED
	FIRE FIGHTING WORK	50% COMPLETED
	CHINWARE FITTING	NOT COMMENCED
	CP FITTINGS	NOT COMMENCED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



TOWER 5 (TYPE A-2)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	95% COMPLETED
	PLUMBING WORK	70% COMPLETED
	TILING & MARBLE	30% COMPLETED
	DOOR WINDOW	35% COMPLETED
	INTERNAL PAINTING	15% COMPLETED
	EXTERNAL PAINTING	10% COMPLETED
	FALSE CEILING	NOT COMMENCED
	ELECTRICAL WORK	40% COMPLETED
	FIRE FIGHTING WORK	50% COMPLETED
	CHINAWARE FITTING	NOT COMMENCED
	CP FITTINGS	NOT COMMENCED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



TOWER 6 (TYPE A-2)

Total Floor – Stilt + 10

Total flat = 60

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	90% COMPLETED
	TILING & MARBLE	95% COMPLETED
	DOOR WINDOW	70% COMPLETED
	INTERNAL PAINTING	71% COMPLETED
	EXTERNAL PAINTING	45% COMPLETED
	FALSE CEILING	80% COMPLETED
	ELECTRICAL WORK	75% COMPLETED
	FIRE FIGHTING WORK	65% COMPLETED
	CHINAWARE FITTING	50% COMPLETED
	CP FITTINGS	NOT COMMENCED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



TOWER 7 (TYPE B-1)

Total Floor – Stilt + 11

Total flat = 119

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	98% COMPLETED
	BALCONY & CORRIDOR RAILING	98% COMPLETED
	STAIRCASE RAILING	98% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	80% COMPLETED
	TILING & MARBLE	75% COMPLETED
	DOOR WINDOW	60% COMPLETED
	INTERNAL PAINTING	40% COMPLETED
	EXTERNAL PAINTING	18% COMPLETED
	FALSE CEILING	NOT COMMENCED
	ELECTRICAL WORK	50% COMPLETED
	FIRE FIGHTING WORK	60% COMPLETED
	CHINAWARE FITTING	NOT COMMENCED
	CP FITTINGS	NOT COMMENCED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



TOWER 8 (TYPE B-1 & TYPE B2)

Total Floor – Stilt + 11

Total flat = 33

Progress:

STRUCTURE WORK	100% COMPLETED
BRICK WORK	100% COMPLETED
BALCONY & CORRIDOR RAILING	100% COMPLETED
STAIRCASE RAILING	100% COMPLETED
INTERNAL PLASTER	100% COMPLETED
EXTERNAL PLASTER	100% COMPLETED
PLUMBING WORK	85% COMPLETED
TILING & MARBLE	80% COMPLETED
DOOR WINDOW	80% COMPLETED
INTERNAL PAINTING	70% COMPLETED
EXTERNAL PAINTING	15% COMPLETED
FALSE CEILING	05% COMPLETED
ELECTRICAL WORK	70% COMPLETED
FIRE FIGHTING WORK	60% COMPLETED
CHINAWARE FITTING	60% COMPLETED
CP FITTINGS	NOT COMMENCED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



COMMUNITY CENTRE

Total floor – Basement +03

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	BALCONY & CORRIDOR RAILING	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	90% COMPLETED
	TILING & MARBLE	100% COMPLETED
	DOOR WINDOW	95% COMPLETED
	INTERNAL PAINTING	35% COMPLETED
	EXTERNAL PAINTING	75% COMPLETED
	FALSE CEILING	50% COMPLETED
	ELECTRICAL WORK	80% COMPLETED
	FIRE FIGHTING WORK	65% COMPLETED
	CHINAWARE FITTING	80% COMPLETED
	CP FITTINGS	NOT COMMENCED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



FACILITY BLOCK

Total floor – Ground +01

<u>Progress:</u>	STRUCTURE WORK	100% COMPLETED
	BRICK WORK	100% COMPLETED
	STAIRCASE RAILING	100% COMPLETED
	INTERNAL PLASTER	100% COMPLETED
	EXTERNAL PLASTER	100% COMPLETED
	PLUMBING WORK	90% COMPLETED
	TILING & MARBLE	90% COMPLETED
	DOOR WINDOW	95% COMPLETED
	INTERNAL PAINTING	75% COMPLETED
	EXTERNAL PAINTING	75% COMPLETED
	ELECTRICAL WORK	75% COMPLETED
	FIRE FIGHTING WORK	NOT COMMENCED
	CHINAWARE FITTING	90% COMPLETED
	CP FITTINGS	90% COMPLETED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



MAIN GATE & BOUNDARY WALL -



ROAD WORK - WBM IN PROGRESS NEAR BLOCK 7 & 8

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



STP

STRUCTURE	COMPLETED
WATER PROOFING OF WALL	COMPLETED
BRICK WORK & PLASTER OF MUMTY	COMPLETED
WATER PROOFING OF TOP SLAB	COMPLETED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



SWIMMING POOL

PCC OF BASE
RCC OF RAFT

COMPLETED
COMPLETED

PROGRESS MEERUT PROJECT AS ON 31 OCT 2017



Power House -

Progress – Generators, transformers, HT/LT cables and control panels procured, Awaiting Energising & Installation of Feeder Pillars near Tower 1,2,3 6 7 & 8 .