

## **WEB UPDATE: AFNHB MYSORE PROJECT (20 Jun 22)**

1. Reference AFNHB Mysore project web update dated 12 May 22.
2. The higher management of AFNHB had convened a Board of Management (BOM) on 17 Jun 22, chaired by Air Officer Administration and the Chairman, AFNHB. The matter of M/s GJS Infratech Pvt Ltd and the stoppage of work at AFNHB Mysore project site was discussed at length. The special emphasis was given to the concern of the allottees regarding inordinate delay in handing over of DUs, which are long overdue.
2. BoM has considered various options available in the present scenario and after detailed deliberations, has decided to grant M/s GJS a period of 15 days, from 18 Jun 22 to 03 Jul 22, to commence the work at site. This would be last opportunity given to M/s GJS to complete the work at Phase-I of Mysore project.
3. The contractor M/s GJS has been directed that the balance work at Mysore project Phase-I site is to be recommenced, latest by 03 Jul 22. In case of lapse, necessary actions will be taken as per the laid down provisions of the contract after 03 Jul 22, based on the execution of the work on site.
4. The Chairman, AFNHB along with the DG has planned a video conference with allottees of Mysore project to keep the allottees informed about the progress of the project in early Jul 22.
5. This is for the information of all allottees of Mysore Project.