

WEB UPDATE ONGOING PROJECTS: AFNHB

MYSORE

- WORK STOPPED DUE TO COVID 19 AND LOCK DOWN IMPOSED BY THE GOVT FROM 24 MAR TO 03 MAY 2020.
- DISTRICT ADMINISTRATION HAD GIVEN THE PERMISSION FOR COMMENCEMENT OF CONSTRUCTION ACTIVITIES ON 04 MAY 2020.
- WORK HAS NOT COMMENCED AT SITE DUE TO DIFFICULTY IN GETTING LABOUR FROM OTHER STATES.
- CONTRACTOR HAS BEEN ADVISED TO COMMENCE WORK BY GETTING LOCAL MANPOWER.
- MOTIVATE THE ON-SITE LABOUR TO JOIN THE WORK.
- AS ON DATE THE PAYMENT MADE FOR WORK DONE IN THE PROJECT IS Rs. 61 CR. THE BALANCE WORK TO BE COMPLETED IS Rs. 26 CR.
- AS PER THE SUPPLEMENTARY AGREEMENT (SA) THE CONTRACTOR IS TO APEND Rs 11 CR TOWARDS COMMON SERVICES. AFNHB IS TO INVEST THE BALANCE Rs 15 CR TO COMPLETE THE PROJECT. SUFFICIENT FUNDS ARE AVAILBLE FOR THIS PURPOSE AT AFNHB.
- REVISED PDC IS FOUR MONTHS AFTER COMMENCEMENT OF WORK BY CONTRACTOR IN FIRST WEEK OF JULY 2020.