

WEB UPDATE : COMPLETION CERTIFICATE
GREATER NOIDA PROJECT AS ON 16 OCT 17

After making considerable efforts, AFNHB could not obtain Completion Certificate for its Project at Greater Noida. Therefore, it was decided to hire a consultant for the task. The following progress has since been made on the issue:-

Sl No	Date	Progress
1.	21 Jul 17	The consultant was appointed and Article of Agreement for obtaining Completion Certificate was signed. PDC for obtaining Completion Certificate was fixed as 20 Jan 2018.
2.	27 Jul 17	Letter to Manager Property, GB Nagar reg. issuance of time extension certificate.
3.	29 Sep 17	Area of the Project was finalized with GNIDA after 5 to 6 meetings with Architect and Consultant
4.	04 Oct 17.	Fresh Drawings of Services and Architectural was issued to the consultant for submission to GNIDA
5.	10 Oct 17	The drawing submitted to GNIDA
6.	13 Oct 17	Planning Dept.(GNIDA) issued the letter to internal departmental NOC from Engineering dept, electrical, landscaping and Rain water harvesting.

It is expected that by 30 Oct 17, all NOCs from internal departments of GNIDA will be obtained.

Completion Certificate is expected by 10 Dec 17.



(NK Mehta)
Gp Capt
GM(W)
16 Oct 17