

**WEB UPDATE AS ON 08 MAY 2015**  
**AFNHB MEERUT AND BHUBANESWAR PROJECT**

1. Subsequent to the Web update on 09 Mar 15, the extension of time was given based on Contractor's plea for improving the progress at site. Although the contractor has marginally increased the man power and resources at site, the work activity at site however is not as desired by the Board to achieve the early completion of the project.
  
2. The Contractor has appealed the Board to extend the time up to 30 May 15 and assured full infusion of funds to achieve the desired progress. Based on the assurance the Board has given with one **final opportunity** to show the improvement at site, failing which Board will take action for termination & award of work to new contractor at "Risk & Cost" of old contractor on 01 Jun 15.
  
3. Further the development in this context will be promulgated through AFNHB Website by mid Jun 15.