

## WEB UPDATE – FEB 2022

### AFNHB MEERUT PROJECT

1. PARTIAL OCCUPANCY CERTIFICATE OBTAINED IN NOV 19 FOR 04 BLOCKS COMPRISING 245 DUs (BLOCKS 'A', 'F', 'G/H', 'J'), COMMUNITY CENTRE AND SHOPPING AREA.
2. ALL THE NOCs PERTAINING TO PROJECT HAVE ALREADY BEEN OBTAINED. COMPLETION CERTIFICATE (CC) APPLIED ALONG WITH DOCUMENTS, DRAWINGS AND ALL THE NOCs ON 13 AUG 20. IT WAS INFORMED DURING THE SUBSEQUENT FOLLOW UP WITH MDA AUTHORITIES THAT ALL THE DOCUMENTS AND DRAWINGS NEEDED TO BE UPLOADED ON MDA WEB PORTAL. THE SAME WAS TAKEN UP AND ACCOMPLISHED ON 02 SEP 20. CONTINUOUS FOLLOW UP WAS MAINTAINED TILL MAR 21. SUBSEQUENTLY, MDA AGAIN DIRECTED TO UPLOAD THE SAME DOCUMENT ON UP GOVT WEB PORTAL I.E. **UPOBPAS (UTTAR PRADESH ONLINE BUILDING PLAN APPROVAL SYSTEM)**.
3. INITIALLY, THE UPLOADING OF DOCUMENTS DELAYED MAINLY DUE TO NON-AVAILABILITY OF SERVER AND ASSOCIATED TECHNICAL GLITCHES. NOW SINCE THE UPLOADING HAS BEEN COMPLETED ON 15 NOV 21 FREQUENT LIAISON / MEETINGS WITH MDA, OFFICIALS FOR FOLLOW UP WERE TAKEN UP. RECENT MEETING SUCCESSFULLY CONCLUDED ON 25 JAN 22 WITH TOWN PLANNER OF MDA, AND COMPLETION CERTIFICATE IS EXPECTED IN NEAR FUTURE.