

PROGRESS MYSORE AS ON 15 JULY 2017

TOWER-1A:TERRACE FLOOR SLAB



TOWER NO: 1A (Overall completion 50.03%)

Total Floors: - Stilt+12 Upper floors

Total Flats: - 24(Duplex Type-A1)

PROGRESS: Structural works up to terrace floor(final) slab completed & 6th floor concrete block masonry work in progress.

PROGRESS MYSORE AS ON 15 JULY 2017

TOWER-1B:TERRACE FLOOR SLAB



TOWER NO: 1B (Overall completion 45.90%)

Total Floors: - 2Stilts+12 Upper floors

Total Flats: - 24(Duplex Type-A1)

PROGRESS: Structural works up to terrace(final) floor slab completed & 5nd floor concrete block masonry work in progress.

PROGRESS MYSORE AS ON 15 JULY 2017

TOWER-1C:11th FLOORSLAB



TOWER NO: 1C (Overall completion 40.55%)

Total Floors: - Stilt+12 Upper floors

Total Flats: - 24(Duplex Type-A1)

PROGRESS: Structural works up to 11th floorslab shuttering work, 6th floor concrete block masonry work & 2nd floor wall plastering in progress.

PROGRESS MYSORE AS ON 15 JULY 2017

TOWER-1D:TERRACEFLOOR SLAB



TOWER NO: 1D (Overall completion 41.45%)

Total Floors: - 2Stilts+12 Upper floors

Total Flats: - 24(Duplex Type-A1)

PROGRESS: Structural works up to Terrace floor slab shuttering work & 2nd floor concrete block masonry work in progress.

PROGRESS MYSORE AS ON 15 JULY 2017

TOWER-1E:9thFLOOR SLAB



TOWER NO: 1E (Overall completion 36.74%)

Total Floors: - Stilt+12 Upper floors

Total Flats: - 24(Duplex Type-A1)

PROGRESS: Structural works up to 9th floor slab reinforcement, shuttering & 3rd floor concrete block masonry work in progress.

PROGRESS MYSORE AS ON 15 JUNE 2017

TOWER-1F:10th FLOOR SLAB



TOWER NO: 1F (Overall completion 37.10%)

Total Floors: - 2Stilt+12 Upper floors

Total Flats: - 24(Duplex Type-A1)

PROGRESS: Structural works up to 11th floor slab shuttering work & 2nd floor concrete block masonry work in progress.

PROGRESS MYSORE AS ON 15 JUNE 2017

TOWER-2A:10th FLOOR SLAB



TOWER NO: 2A (Overall completion 39.57%)

Total Floors: - Stilt +12 Upper floors

Total Flats: - 48 (Simplex Type-A2)

PROGRESS: Structural works up to 10th floorslab completed and 5th floor concrete block masonry work in progress. Sample flat is on display.

PROGRESS MYSORE AS ON 15 JUNE 2017

TOWER-2B:9th FLOOR SLAB



TOWER NO: 2B (Overall completion 36.30%)

Total Floors: - 2Stilts+12 Upper floors

Total Flats: - 48(Simplex Type-A2)

PROGRESS: Structural works up to 9th floor slab completed & 4rd floor concrete block masonry work in progress.

PROGRESS MYSORE AS ON 15 JUNE 2017

TOWER-2C:9th FLOOR SLAB



TOWER NO: 2C (Overall completion 34.93%)

Total Floors: - Stilt + 12 Upper floor

Total Flats: - 48(Simplex Type-A2)

PROGRESS: Structural works up to 9th floorslab shuttering work & 3rd floor concrete block masonry work in progress.

PROGRESS MYSORE AS ON 15 JUNE 2017

BLOCK-3: SUB STRUCTURE



BLOCK NO: 3 (Overall completion 9.8%)

Total Floors: - Stilt + 3 Upper floors

Amenities: - Club House & Swimming Pool

PROGRESS: Construction of Sub Structural works for Swimming Pool, Side walls, Retaining wall in progress.

PROGRESS MYSORE AS ON 15 JUNE 2017

BLOCK-4:TERRACEFLOOR SLAB



BLOCK NO: 4 (Overall completion 48.53%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 60(Simplex Type B-I)

PROGRESS: Structural works up to terrace floor slab completed & 6th floor concrete block masonry work in progress.

PROGRESS MYSORE AS ON 15 JUNE 2017

BLOCK-5:TERRACEFLOOR SLAB



BLOCK NO: 5 (Overall completion 49.61%)

Total Floors: - Stilt + 10 Upper floors

Total Flats: - 40(Simplex Type B-II)

PROGRESS: Structural works up to terrace floor slab completed & 5th floor concrete block masonry work in progress.

SCHEDULE OF FINISHES

Locations	Flooring	External Doors & windows	Fixtures & fittings	Walls	Internal Doors	Ceilings
Common area- Entrance & Lift Lobby	Kota stone flooring	Double paneled Aluminium door		Pre-polished Granite cladding /Apex(or equivalent) weather-proof Exterior emulsion paint		Oil-bound Distemper
Staircase	Kota stone flooring	Aluminium sliding window	MS Railing	Acrylic emulsion paint for Interiors		Oil-bound Distemper
Living room/foyer/ dining	600x600mm Vitrified tile flooring (Soluble salts)	Aluminium powder coated sliding window /door		Acrylic emulsion paint for Interiors	salwood frame with flush shutter	Oil-bound Distemper
kitchen	600x600mm Vitrified tile flooring (Soluble salts)	Aluminium powder coated sliding window /door	Granite stone counter & SS sink	Acrylic emulsion paint for Interiors, Dado with 300x450 glazed tiles upto 600mm high	salwood frame with flush shutter	Oil-bound Distemper
Bed room/Guest/ Master bed room	600x600mm Vitrified tile flooring (Soluble salts)	Aluminium powder coated sliding window /door		Acrylic emulsion paint for Interiors	single panelled timber flush door	Oil-bound Distemper
Toilet & powder room	300x300mm Antiskid Ceramic tile flooring	Aluminium ventilator with glass louvers		300x450 Ceramic tile cladding (Glossy finish)	single panelled timber flush door	Oil-bound Distemper
Balcony/ Utility	600x600mm Vitrified tile flooring (Soluble salts)	Aluminium powder coated sliding window /door	MS Railing	Apex(or equivalent) weather-proof Exterior emulsion paint		Oil-bound Distemper
External finish				Apex(or equivalent) weather-proof Exterior emulsion paint		

SCHEDULE OF FINISHES CLUB HOUSE

Locations	Flooring	External Doors & windows	Fixtures & fittings	Walls	Internal Doors	Ceilings
Function hall & pre function hall	600x600mm Vitrified tile flooring (Soluble salts)	powder coated aluminium frame glazing, fixed+openable shutter		Acrylic emulsion paint for Interiors	Double panelled fire rated timber flush door	Gypboard False ceiling
Staircase	Kota stone flooring	aluminium sliding window	MS Railing	Acrylic emulsion paint for Interiors		Oil-bound Distemper
Stores/Shops/multipurpose hall/Reception/waiting/conference/Reading	600x600mm Vitrified tile flooring (Soluble salts)	powder coated aluminium frame ,glazing, fixed + openable shutter		Acrylic emulsion paint for Interiors	Glass door with polished SS patch fitting	Oil-bound Distemper
Gym /Indoor games	Vinyl Sports flooring	powder coated aluminium frame , fixed shutter, glazing		Acrylic emulsion paint for Interiors	Double panelled fire rated timber flush door	Oil-bound Distemper
Toilets	300x300mm Antiskid Ceramic tile flooring	aluminium ventilator with glass louvers		300x450 glazed tile cladding	single panelled timber flush door	calcium silicate board
External finish		Over all powder coated aluminium framed glazing with 12mm thick toughned glass		Apex(or equivalent) weather-proof Exterior emulsion paint		Oil-bound Distemper
Swimming pool (deck)	shot blasted sadharally granite					
Swimming pool	pool wall& floor finished in (300x300x6)mm thk. spa tiles - ranger &oscar blue					